



MONTHLY CONSTRUCTION MANAGER'S REPORT



Foster City Levee Improvements Project
City Project No. CIP 301-657



Contractor:	Shimmick Construction Co	Report Period: September 1-30, 2020
CM:	Tanner Pacific, Inc.	
Designer:	Schaaf & Wheeler	

Contract/Schedule Update					
Original Contract Duration (Calendar Days):	1200	Additional Days Granted:	0	Calendar Days Remaining:	1197
Days Elapsed:	3	% Elapsed:	0.3%		
Notice To Proceed:	09/28/2020	Substantial Completion Date:	10/02/2023	Final Completion Date:	01/10/2024
Cost Management Update					
Original Contract Value:	\$ 60,218,000.00	Approved CCOs:	\$ 0	Revised Contract Value:	\$ 60,218,000.00
Contingency:	\$ 9,000,000.00	Remaining Contingency:	\$ 9,000,000.00	% Contingency Used:	0%
Costs Billed to Date:	\$ 0	% of Contract Billed to Date:	0%		



MONTHLY CONSTRUCTION MANAGER'S REPORT




Work Summary

Recently Completed:

- Initial mobilization, clearing and preparation of Sea Cloud Park for staging
- Initial staking of Bridgeview Park for mobilization of site office trailers
- Initial submittals

Upcoming:

- *Continued submittals*
- *Mobilization of main site offices into Bridgeview Park area*
- *Arrival of sheet piles and import material*
- *Staging of materials and equipment along Beach Park Blvd*
- *Bay Trail closure (Shorebird Park to the south)*
- *Hybrid sheet pile floodwall construction south of Sta. 202+00*



MONTHLY CONSTRUCTION MANAGER'S REPORT



Monthly Progress Photos



Staking of wetland limits at Bridgeview Park

Staking of wetland limits at Sea Cloud Park



Equipment & material staging at Sea Cloud Park

Grading of staging area at Sea Cloud Park