



MONTHLY CONSTRUCTION MANAGER'S REPORT



Foster City Levee Improvements Project City Project No. CIP 301-657



Contractor:	Shimmick Construction Co	Report Period: October 1-31, 2020
CM:	Tanner Pacific, Inc.	
Designer:	Schaaf & Wheeler	

Contract/Schedule Update					
Original Contract Duration (Calendar Days):	1200	Additional Days Granted:	0	Calendar Days Remaining:	1167
Days Elapsed:	33	% Elapsed:	2.8%		
Notice To Proceed:	9/28/2020	Substantial Completion Date:	10/2/2023	Final Completion Date:	1/10/2024
Cost Management Update					
Original Contract Value:	\$60,218,000.00	Approved CCOs:	\$0	Revised Contract Value:	\$60,218,000.00
Contingency:	\$9,000,000.00	Remaining Contingency:	\$9,000,000.00	% Contingency Used:	0%
Costs Billed to Date:	\$2,565,000.00	% of Contract Billed to Date:	4%		



MONTHLY CONSTRUCTION MANAGER'S REPORT



Work Summary

Recently Completed:

- *Continued mobilization, clearing and preparation of Sea Cloud Park for staging*
- *Site preparation mobilization of site office trailers*
- *Initial project submittals*
- *Initial trail closure from ~STA 202+00 (Shorebird Park) to STA 342+91*
- *Arrival of sheet piles to Sea Cloud Park staging area*

Upcoming:

- *Continued submittals*
- *Outfitting & utility connections to main site offices in Bridgeview Park area*
- *Continued import of sheet piles and import material to Sea Cloud Park staging area*
- *Clearing & grubbing within limits of work from STAs 202+00 - 342+91*
- *Hybrid sheet pile floodwall construction beginning at STA 342+90*



MONTHLY CONSTRUCTION MANAGER'S REPORT



Monthly Progress Photos



SWPPP measure installation at Sea Cloud Park Staging Area



Construction entrance installation at Sea Cloud Park Staging Area



Installation of site office trailers near Bridgeview Park



Installation of trail closure fencing near the O'Neill Slough