



MONTHLY CONSTRUCTION MANAGER'S REPORT



Foster City Levee Improvements Project
City Project No. CIP 301-657



Contractor:	Shimmick Construction Co	Report Period: November 1-30, 2020
CM:	Tanner Pacific, Inc.	
Designer:	Schaaf & Wheeler	

Contract/Schedule Update					
Original Contract Duration (Calendar Days):	1200	Additional Days Granted:	0	Calendar Days Remaining:	1136
Days Elapsed:	64	% Elapsed:	5.3%		
Notice To Proceed:	9/28/2020	Substantial Completion Date:	10/2/2023	Final Completion Date:	1/10/2024
Cost Management Update					
Original Contract Value:	\$60,218,000.00	Approved CCOs:	\$ (585,554.00)	Revised Contract Value:	\$59,632,446.00
Contingency:	\$9,000,000.00	Remaining Contingency:	\$9,000,000.00	% Contingency Used:	0%
Costs Billed to Date:	\$3,991,062.57	% of Contract Billed to Date:	7%		



Work Summary

Recently Completed:

- *Continued import of materials and supplies into Sea Cloud Park*
- *Extension of trail closure fencing up to northernmost point of initial closure (~Sta. 202+00 near Shorebird Park)*
- *Continued submittals*
- *Sheet pile trial wall installation*
- *Hybrid sheet pile flood wall construction, grading near Sta. 342+19*

Upcoming:

- *Continued submittals*
- *Outfitting modifications to main site offices in Bridgeview Park area*
- *Continued import of sheet piles and import material to Sea Cloud Park staging area*
- *Clearing & grubbing within limits of work from Stas. 202+00 - 342+91*
- *Hybrid sheet pile floodwall construction from Sta. 202+00 -Sta. 342+90*
- *Excavation/grading of trail section from Sta. 202+00 -Sta. 342+90*



Monthly Progress Photos



Sheet piles being installed



Sheet piles being adjusted to final grade near ~Sta. 340+00



Equipment grading/clearing the trail near ~Sta. 340+00



Installation of silt fence & ESA fencing near ~Sta. 340+00