

LEVEE WORK PLAN SCHEDULE

Last Updated 3/6/17

<u>Item</u>	<u>Date</u>
EIR taken to Planning Commission	Feb/March 2017
Financing Alternatives for the Project	March 27, 2017
EIR Adopted by City Council	May 2017
Approval of Vertical Height by City Council	May 2017
<ul style="list-style-type: none"> Direction on mock ups to be installed along Bay Trail 	
Meet with Community on 60% Design, X-Sections, and Survey	June 2017
<ul style="list-style-type: none"> Check in with public on design progress at 60% completion 	
Send out Public Survey on Financial Options	June 2017
<ul style="list-style-type: none"> Optional Item if City Council desires 	
Landscaping and Wall treatments direction from Council	July 2017
City Council Direction on Finance Method	July 2017
Meet with Community on 85% Design and Aesthetics	August 2017
<ul style="list-style-type: none"> Check in with public on design progress at 85% completion 	
Approval of Final Design by CC	October 2017
Ballot Measure on Financing Options	November 2017
Authorize Advertisement of Project for Construction by CC	January 2018
Permitting Completed	February 2018
Award of Contract for Construction by CC	March 2018
Commencement of Construction of Levee	April 2018
Assessment to Property Owners (if approved)	August 2018
Project Completion (approx. 2 years duration)	Summer 2020
Notice of Completion by CC	Summer 2020

Notes

Community Meetings

Council Meetings