



## MONTHLY CONSTRUCTION MANAGER'S REPORT



**Foster City Levee Improvements Project**  
**City Project No. CIP 301-657**



<b>Contractor:</b>	Shimmick Construction Co	<b>Report Period:</b> January 1-31, 2022
<b>CM:</b>	Tanner Pacific, Inc.	
<b>Designer:</b>	Schaaf & Wheeler	

Contract/Schedule Update					
<b>Original Contract Duration (Calendar Days):</b>	1200	<b>Additional Days Granted:</b>	0	<b>Calendar Days Remaining:</b>	709
<b>Days Elapsed:</b>	491	<b>% Elapsed:</b>	40.9%		
<b>Notice To Proceed:</b>	9/28/2020	<b>Substantial Completion Date:</b>	10/2/2023	<b>Final Completion Date:</b>	1/10/2024
Cost Management Update					
<b>Original Contract Value:</b>	\$60,218,000.00	<b>Approved CCOs:</b>	\$ 3,937,104.84	<b>Revised Contract Value:</b>	\$64,155,104.84
<b>Contingency:</b>	\$9,000,000.00	<b>Remaining Contingency:</b>	\$ 5,062,895.16	<b>% Contingency Used:</b>	44%
<b>Costs Billed to Date:</b>	\$37,862,558.41	<b>% of Contract Billed to Date:</b>	59%		



## Work Summary

### Recently Completed:

- Floodwall 6 concrete footing placement at ~Sta. 56+34 (Phase III)
- Placement of concrete wall section for Floodwall 24 at ~Sta. 94+00 (near SM Bridge)
- Clearing and grubbing for Floodwalls 25 and 11 at ~Sta. 100+00 (under SM Bridge)
- Subgrade excavation for Floodwall 25 ~ Sta. 100+00 (under SM Bridge)
- Mitigation planting work in Phase 1 from approx. Sta. 253+00 – 306+00 (Sea Cloud Park to Baffin St)
- Completion of sheet pile wall concrete cap from ~Sta. 228+42 – 203+05 (Sea Cloud Park to Shorebird Park)
- Installation of sheet pile concrete cap for Floodwall 19 sheet pile section (~ Sta. 306+00 – 311+00 (Baffin Street to Egress Bridge)
- Floodwall 19 LCC placement from ~Sta. 311+00 – 331+00 (Port Royal Park to Egress Bridge)
- Floodwall 18 and Floodbreak gate near Baffin St. bridge ~Sta. 306+00.
- Demobilization and securing site in preparation for Bird Nesting Restrictions from ~Sta. 202+20 – 343+00 (S. of Shorebird Park to Southern Project Limit)

### Upcoming:

- Continued submittals for landscaping, irrigation, and site furnishings
- Continued import of materials to staging areas
- Continued construction for concrete floodwalls from ~Sta. 0+00 – Sta. 100+00 (E. 3<sup>rd</sup> Ave to SM Bridge)
- Concrete footing placement for Floodwall 3 (near Baywinds Park)
- Subgrade excavation for Floodwall 2 (near Mariner's Point Golf Center)
- Floodwall 6 stem wall concrete placement at ~Sta. 56+34 (Phase III)
- Floodwall 23 concrete footing placement at ~Sta. 63+00 (Phase III)
- Lagoon outfall structure work at ~Sta. 70+00 (Phase III)
- Construction of Retaining Wall 02 (northwest of the SM Bridge)
- Construction of AP-9 pedestrian bridge foundations at ~Sta. 85+00 (northwest of the SM Bridge)
- Completion of Retaining Wall 04 blocks and lightweight concrete fill (northwest of the SM Bridge)
- Completion of sheet pile wall concrete cap along Floodwall 12 (Phase II, Beach Park Blvd)
- Continued construction of bay-side paths along Floodwall 12 (Phase II, Beach Park Blvd)
- Completion of installation of lightweight concrete fill for levee sections from Sta. 202+20 to Sta. 100+00 (Shorebird Park to SM Bridge)
- Retaining wall construction from Sta. 202+20 to 343+00 (Shorebird Park to Southern Project Limit)
- Installation of sheet pile wall concrete caps in Phase I from ~ Sta. 331+00 to Sta. 343+00 (Egress Bridge to Southern Project Limit)
- Mitigation planting work in Phase I from approx. Sta. 306+00 – 343+00 (Baffin St to Southern Project Limit)
- LCC and gabion basket wall placement on Floodwall 19 from ~ Sta. 306+00 – 331+00 (Baffin Street to Egress Bridge)



Monthly Progress Photos



FW 3 subgrade excavation near Mariner's Point Golf Center in Phase III



Excavation for FW 25 below the San Mateo Bridge



Lightweight cellular concrete fill placement at FW 19 in Phase I



Hydroseeding/mitigation planting along Phase I