



MONTHLY CONSTRUCTION MANAGER'S REPORT



Foster City Levee Improvements Project
City Project No. CIP 301-657



Contractor:	Shimmick Construction Co	Report Period: April 1-30, 2022
CM:	Tanner Pacific, Inc.	
Designer:	Schaaf & Wheeler	

Contract/Schedule Update					
Original Contract Duration (Calendar Days):	1200	Additional Days Granted:	0	Calendar Days Remaining:	620
Days Elapsed:	580	% Elapsed:	48.3%		
Notice To Proceed:	9/28/2020	Substantial Completion Date:	10/2/2023	Final Completion Date:	1/10/2024
Cost Management Update					
Original Contract Value:	\$60,218,000.00	Approved CCOs:	\$ 4,685,924.18	Revised Contract Value:	\$64,903,924.18
Contingency:	\$9,000,000.00	Remaining Contingency:	\$ 4,314,075.82	% Contingency Used:	52%
Costs Billed to Date:	\$43,475,234.19	% of Contract Billed to Date:	67%		




Work Summary

Recently Completed:

- Floodwall 4 placement (near Baywinds Park)
- Embankment fill from Sta. 0+50 – 9+00 (E. 3rd Ave near Anchor Rd.)
- Subgrade excavation for Floodwall 2 (near Mariner's Point Golf Center)
- Finalization of AP-9 Pedestrian bridge foundation design submittals
- Retaining Wall 2 initial courses of block placement near ~Sta. 93+00
- Floodwall 11 concrete placements near ~Sta. 102+00 (adjacent to Werder Pier)
- Floodwall 25 concrete footing placement at ~ Sta. 98+50 (near SM Bridge)
- Completion of sheet pile wall concrete cap along Floodwall 12 (Phase II, Beach Park Blvd)
- Commencement of streetlight conduit and wire along Phase II
- Commencement of irrigation mainline installation along Phase II
- Completion of storm drain pipe installation near ~Sta. 189+00 (near Shorebird Park)
- Report submission to regulatory agencies on bird nesting protocol surveys for 2022 in Phase III (Shorebird Park to Southern Project Limit)

Upcoming:

- Continued submittals for landscaping, irrigation, striping, and site furnishings
- Continued import of materials to staging areas
- Continued construction for concrete floodwalls from ~Sta. 0+00 – Sta. 100+00 (E. 3rd Ave to SM Bridge)
- Excavation for subgrade of Floodwall 1 near Sta. 11+00 (near Mariner's Point Golf Center)
- Rebar placement for Floodwall 2 (near Mariner's Point Golf Center)
- Excavation for Retaining Wall 1 construction near ~Sta. 50+00 (south of Baywinds Park)
- Continued construction of bay-side paths along Floodwalls 5 & 8 (Phase III)
- Lagoon outfall structure work at ~Sta. 70+00 (Phase III)
- Continued construction of Retaining Wall 02 (northwest of the SM Bridge)
- Construction of AP-9 pedestrian bridge foundations at ~Sta. 85+00 (northwest of the SM Bridge)
- Completion of Retaining Wall 04 blocks and lightweight concrete fill (northwest of the SM Bridge)
- Continued construction of bay-side paths along Floodwall 12 (Phase II, Beach Park Blvd)
- Concrete flatwork at access points in Phase II, Beach Park Blvd.
- Completion of street light foundations along Phase II, Beach Park Blvd
- Continued irrigation main installation along Phase II (Shorebird Park to Bridgeview Park)
- Landscaping work along Phase II (Shorebird Park to Bridgeview Park)
- Access Point 24 Retaining Walls near Sta. 185+00 (north of Shorebird Park)
- Traffic Detour Switch from Egress Bridge to Baffin St. Bridge



Monthly Progress Photos



Dry finishing of concrete cap along Floodwall 12 near Sta. 110+00 (near Bridgeview Park)



Rebar and formwork placement for Floodwall 11 near Sta. 102+00 (adjacent to Werder Pier)



Bayside grading work at Access Point 18 along Beach Park Blvd in Phase II



Grading work near Access Point 20 retaining walls along Beach Park Blvd in Phase II