



# MONTHLY CONSTRUCTION MANAGER'S REPORT



## Foster City Levee Improvements Project City Project No. CIP 301-657



<b>Contractor:</b>	Shimmick Construction Co	<b>Report Period:</b> August 1-31, 2022
<b>CM:</b>	Tanner Pacific, Inc.	
<b>Designer:</b>	Schaaf & Wheeler	

Contract/Schedule Update					
<b>Original Contract Duration (Calendar Days):</b>	1200	<b>Additional Days Granted:</b>	0	<b>Calendar Days Remaining:</b>	495
<b>Days Elapsed:</b>	705	<b>% Elapsed:</b>	58.8%		
<b>Notice To Proceed:</b>	9/28/2020	<b>Substantial Completion Date:</b>	10/2/2023	<b>Final Completion Date:</b>	1/10/2024
Cost Management Update					
<b>Original Contract Value:</b>	\$60,218,000.00	<b>Approved CCOs:</b>	\$ 8,115,695.47	<b>Revised Contract Value:</b>	\$68,333,695.47
<b>Contingency:</b>	\$9,000,000.00	<b>Remaining Contingency:</b>	\$ 884,304.53	<b>% Contingency Used:</b>	90%
<b>Costs Billed to Date:</b>	\$48,096,964.96	<b>% of Contract Billed to Date:</b>	70%		



### Work Summary

#### Recently Completed:

- *Final rebar and concrete placements of Floodwalls 1 & 2 near Sta. 11+00 (near Mariner's Point Golf Center)*
- *Rebar and concrete for the AP-9 pedestrian bridge foundation stem wall near Sta. 85+00 (northwest of the SM Bridge)*
- *Delivery and placement of the AP-9 pedestrian bridge near Sta 85+00 (northwest of the SM Bridge)*
- *Completion of Retaining Wall 02 & 04 blocks and lightweight concrete fill adjacent to AP-9 (northwest of the SM Bridge)*
- *Initial rebar and concrete placement for Access Points at for flatwork in Phase II along Beach Park Blvd*
- *Subgrade excavation for the access ramp at AP 25 (north of Shorebird Park)*
- *Shorebird Park earthen embankment fill*
- *Clearing and subgrade preparation for access point flatwork in Phase III (where accessible due to bird nesting)*
- *Initial Irrigation investigation work in Phase III*
- *Initial excavation and construction of gabion basket wall adjacent to Floodwall 19 in Phase III*
- *Delivery and installation of AP 42 Egress Bridge in Phase I*
- *Initial concrete placement for sheet pile concrete cap along Floodwall 22 in Phase III*

#### Upcoming:

- *Continued submittals for landscaping, irrigation, striping, and site furnishings*
- *Continued import of materials to staging areas*
- *Continued construction of Retaining Wall 02 (northwest of the SM Bridge)*
- *Access Point 02 ramp construction (near Baywinds Park)*
- *Continued construction of bay-side paths along Floodwall 12 (Phase II, Beach Park Blvd)*
- *Access Point flatwork (concrete ramps and stairs) in Phase II along Beach Park Blvd*
- *Completion of street light foundations along Phase II, Beach Park Blvd*
- *Completion of streetlight installation along Phase II, Beach Park Blvd*
- *Wiring and energizing of streetlights along Phase II, Beach Park Blvd*
- *Access Point 24 Retaining Wall construction completion near Sta. 185+00 (north of Shorebird Park)*
- *Irrigation installation along Phase III (Shorebird Park to Southern Project Limit)*
- *Landscaping work along Phase III (Shorebird Park to Southern Project Limit)*
- *Access Point flatwork (concrete ramps and stairs) in Phase III (South of Shorebird Park)*
- *Sheet pile concrete cap construction on Floodwall 22 (Egress Bridge to Southern Project Limit)*



## MONTHLY CONSTRUCTION MANAGER'S REPORT



### Monthly Progress Photos



Earthen fill operations around Shorebird Park



Bridge installation for AP-9 pedestrian bridge near Sta. 85+00 in Phase III



Concrete placement for Access Points in Phase II along Beach Park Blvd



Access Point 42 (Egress Bridge) segment placement near Sta. 331+00 in Phase III