



MONTHLY CONSTRUCTION MANAGER'S REPORT



Foster City Levee Improvements Project
City Project No. CIP 301-657



Contractor:	Shimmick Construction Co	Report Period: July 1-31, 2023
CM:	Tanner Pacific, Inc.	
Designer:	Schaaf & Wheeler	

Contract/Schedule Update					
Original Contract Duration (Calendar Days):	1200	Additional Days Granted:	0	Calendar Days Remaining:	163
Days Elapsed:	1037	% Elapsed:	86.4%		
Notice To Proceed:	9/28/2020	Substantial Completion Date:	10/2/2023	Final Completion Date:	1/10/2024
Cost Management Update					
Original Contract Value:	\$60,218,000.00	Approved CCOs:	\$11,904,421.53	Revised Contract Value:	\$72,122,421.53
Contingency:	\$12,491,635.92	Remaining Contingency:	\$587,214.39	% Contingency Used*:	95%
Costs Billed to Date:	\$63,593,509.53	% of Contract Billed to Date:	88%		



MONTHLY CONSTRUCTION MANAGER'S REPORT



Work Summary

Recently Completed:

- *Fine grading of the trail from SM Bridge to Anchor Road.*
- *Access Point 3 Sta. 44+83 ramp near Bay winds Park*
- *All sheet pile wall concrete caps are now completed project-wide*
- *Repair/patching of sidewalks, curb & gutter along Beach Park Blvd*
- *Removal of K-rail from staging area along Beach Park Blvd*
- *Grinding of existing striping on Beach Park Blvd*
- *Bayside Access paths from AP 3- AP 4, AP 5- AP 10 north of the SM Bridge*
- *All trench drain installation has been completed project-wide*
- *Opening of the trail from ~AP 29 to AP 12 (Foster City Blvd to Bridgeview Park)*

Upcoming:

- *Continued submittals for handrail shop drawings*
- *Slurry seal and restriping of Beach Park Blvd*
- *Continued import of materials to staging areas*
- *Landscaping and plantings near Mariner's Point Golf Center and north of the SM Bridge*
- *Rock slope protection placement north of the SM Bridge*
- *Asphalt trail paving north of the SM Bridge*
- *Bayside Access Path completion from AP 4 – AP 5*
- *Bayside Access Path completion from AP 10- AP 11*
- *Artificial turf placement adjacent to FW 4 (near Baywinds Park)*
- *Trail striping and pavement markings north of the SM Bridge*
- *Site furnishings and signage north of the SM Bridge*
- *Hydroseeding north of the SM Bridge*
- *Handrail and guardrail installation north of the SM Bridge*
- *Handrail & Guardrail Completion at Access Points 19, 16, 15, 23, 24 along Beach Park Blvd*
- *Removal of intermediate chain link trail closure fencing from Bridgeview Park to Foster City Blvd*
- *Final handrail punch list from ~Sta. 205+00 - 343+00 (Foster City Blvd to Southern Project Limit)*
- *Final handrail/guardrail punch list from ~Sta. 100+00 - 205+00 (Bridgeview Park to Foster City Blvd)*
- *Access Point 30 guardrail installation and opening near Wheelhouse Lane*
- *Access Point 31 (lagoon intake structure) completion and opening*



MONTHLY CONSTRUCTION MANAGER'S REPORT



Monthly Progress Photos



Fine grading on area North of the San Mateo Bridge



K-rail removal on Beach Park Blvd



Bayside access path pour



Interim Milestone 2 (Beach Park Blvd) opened to the public