

**PERMITTING SCHEDULE AND STATUS FOR THE MAJOR REGULATORY AGENCIES
As of December 19, 2018**

Permit	Type of Authorization	Date of Application	Anticipated Issue Date	Comment
U.S. Army Corps of Engineers (USACE) National Marine Fisheries Services US Fish and Wildlife Services	Individual Permit Biological Opinions from National Marine Fisheries and US Fish and Wildlife	9/20/2018	7/15/2019	<ol style="list-style-type: none"> 1. Public Notices on 10/04/18 and ended on 11/05/18; 2. Comments received from the National Marine Fisheries Services and responses are being prepared for submittal soon; 3. Comments received from the EPA and responses submitted on 12/12/18; working to set up a meeting with EPA staff; and 4. USACE will issue authorization 30 days following issuance of RWQCB & BCDC authorizations
SF Bay Regional Water Board (RWQCB)	401 Water Quality Certification and Waste Discharge Requirements	9/28/2018	4/30/2019	Awaiting comments. Contact with RWQCB staff indicates project review and preparation of review comments is underway.
SF Bay Conservation and Development Commission (BCDC)	Development Permit and Coastal Zone Management Act Consistency Determination	11/6/2018	6/15/2019	<ol style="list-style-type: none"> 1. Provided Draft Design Review Board meeting presentation PowerPoint slides on 12/03/18; 2. Received comments on 12/06/18; BCDC Public Notice was posted on project sites at seven locations on 12/11/18; 3. Project team had a field meeting with BCDC staff on 12/12/18 to review the project; 4. Responses to the BCDC comments are being prepared for submittal early January 2019; 5. BCDC Design Review Board meeting, to be held in Foster City, is being scheduled in late January or early February 2019 to allow BCDC staff and board members to visit the levee, followed by a Public Hearing.
State Lands Commission (SLC)	Lease Agreement Proof of Land Ownership or Entitlement to Construct Within Project Footprint	11/26/2018	April / May 2019	<ol style="list-style-type: none"> 1. SLC requested more details regarding the project schedule. Information was provided 12/04/18; 2. SLC also requested GIS data on 12/18/18 regarding project impact footprint and property ownerships. GIS data is being prepared and will be provided soon.