



DATE: October 5, 2020

TO: Mayor and Members of the City Council

VIA: Dante Hall, Interim City Manager

FROM: Norm Dorais, Public Works Director/City Engineer

SUBJECT: LEVEE PROTECTION PLANNING AND IMPROVEMENTS PROJECT  
(CIP 657) - GENERAL UPDATE

---

### RECOMMENDATION

It is recommended that the City Council, by Minute Order, consider and accept this progress update on the Levee Protection Planning and Improvements Project (CIP 657). No further action is required by the City Council.

### EXECUTIVE SUMMARY/ANALYSIS

This report summarizes the progress-to-date of the Levee Protection Planning and Improvements Project, since the last Council report on July 20, 2020 when the construction contract was awarded. The update also includes the project activities scheduled over the next few months. Over the last 10 weeks, the following accomplishments have been achieved:

- Award of agreement to Shimmick Construction in the amount of \$60,218,000 with a contingency of \$9,000,000 for the construction of the Levee Improvements Project.
- Successful issuance of General Obligation Bonds in the amount of \$85 million on August 5, 2020.
- Provided updates to the Levee Subcommittee.

- Coordination of project team including the Contractor (Shimmick Construction), construction management consultant (Tanner Pacific), project designer (Schaaf & Wheeler) and City staff.
- Selection of the Independent Citizens' Bond Oversight Committee members.
- Coordination between city staff and outreach consultant (Data Instincts) on the implementation of the communications plan, including the preparation of outreach materials for the community and updated city website.

## **CURRENT SCHEDULE**

Award of Contract: July 20, 2020

Notice to Proceed: September 28, 2020

Substantial Completion: October 2, 2023

Final Completion: January 10, 2024

## **FISCAL IMPACT**

There is no fiscal impact associated with the recommended action.

Attachment:

- Attachment 1 - Monthly Construction Manager's Report - September 2020